

Phase 2: Weeks 5 to 10

Key Activities:

- * Construct new N/bound lanes in existing island
- * BT1 slewing works & BT2 duct/Box works
- * New drainage, kerb and duct works
- * Filling subways (nights) & Ragstone/brickwork facing work

Stakeholder Interface

- Kent CC - subways
- Allianz Insurance - works outside entrance, planned at night to reduce impact
- EA - River Medway
- 40-46 High Street (if occupied)


Key:

-  Works Area
-  Pedestrian Route
-  Safety Zone

Traffic Management:

TM based on App 1/17, and Safety at Street Works and Road Works ACOP

- Offline works during rush hour
- Nearside lane closures off-peak (St Peter's spur)
- Nearside lane closures off-peak (Fairmeadow)



This map is based upon Ordnance Survey material with the permission of Ordnance Survey on behalf of the Controller of Her Majesty's Stationery Office © Crown Copyright. Unauthorised reproduction infringes Crown Copyright and may be liable to civil and criminal penalties.