

# Phase 4: Week 9 - 11

## Key Activities:

- \* Drainage and kerb installation (including new manhole connections)
- \* New ducts and duct crossings

## Stakeholder Interface

- UK Power Network - substation
- Maidstone Borough Council / Kent CC - Clock

**2 metre footway maintained across junction**

4 Lanes as permanent

Night-time working using road closure

Daytime working using offline working space

## Key:

- Works Area
- Pedestrian Route
- Safety Zone
- Doorway/Entrance

## Traffic Management:

- TM based on App 1/17, and Safety at Street Works and Road Works ACOP
- Long island constructed in daytime using offline works area
  - Small island installed using night road closure

This map is based upon Ordnance Survey material with the permission of Ordnance Survey on behalf of the Controller of Her Majesty's Stationery Office © Crown Copyright. Unauthorised reproduction infringes Crown Copyright and may lead to prosecution or civil proceedings. 100019239, 2016