

Rennie Drive Fastrack Improvement Scheme

Delivered by Kent County Council
Newsletter Issue No. 6



Photo of Rennie Drive northeast footpath reinstatement

Dear Stakeholder,

Significant progress has been made over the last month that has seen the majority of the current phase of works now complete, this includes some important third party utility works that were carried out at the same time. We are still on programme to meet our original planned completion of November and we are continuing to look at opportunities to bring this date forward.

Progress Update

Over the last month, the team has been solely focused on completing the final stages of phase 5 situated within the north east corner, this includes ensuring all new tactile paving has been laid to form the new pedestrian crossing points, surfacing the road to binder level to create a temporary running surface for traffic and ongoing excavation works that are required to form the new island located between phases 5 and 6.

We have also took the opportunity to construct our new drainage improvements which is situated across the entrances to Sainsburys, extra resources had been allocated by our contractor to carry out this work alongside the existing phase of works. This work being carried out now has ensured we can remain on programme without any additional alternations to traffic management being needed.

Traffic Management

The current five-way traffic management arrangement remains onsite whilst works to the north of Rennie Drive are ongoing, one lane of the Fastway remains closed until works are this junction are successfully carried out.

Manual control of the lights will continue to be in place during the peak hours throughout the day to ensure the junction remains operational.

Stakeholder Liaison

We will continue in ensuring local stakeholders to the scheme are kept well informed of any developments onsite that may be of direct impact to business continuity, which includes ongoing liaison with bus service providers and our streetworks teams.

Progress Photos



New kerbline and laying tactile paving on Fastway



Excavation of road box on west side.



Excavation for new island between



Phase 5 completed binder course

For more information...

Please visit our website at www.kent.gov.uk/rennie-drive-dartford, or you can contact the project team direct at renniedrive@kent.gov.uk where more information can be provided or for any queries.

The Rennie Drive Project Team.