

# Phase 5: Week 9 - 18

**Key Activities:**

- \* Install and remove streetlight columns
- \* Plane, surface, road markings and high friction surfacing
- \* Q2 for full depth construction methodology

**Stakeholder Interface**

- UK Power Network - substation
- Fairmeadow Residents
- Bishops Way Residents
- High Street Residents / Businesses
- Maidstone Borough Council
- Arriva Buses
- Taxi Companies

**Key:**

- Night works using overnight lane closures (no road closure)
- Night closure to Fairmeadow with vehicle & bus diversions
- Pavement/island surfacing off-peak daytime with lane closure
- Pavement/island surfacing undertaken at night using Fairmeadow closure

**STREETLIGHT COLUMNS (12 - 16m)**  
Installed and removed at night to avoid motorist distraction

**Full Depth Construction**  
See Q2 for method/programme details

**Pedestrian crossings managed manually at night** by marshalling operative

**Traffic Management:**  
TM based on App 1/17, and Safety at Street Works and Road Works ACOP  
See Key for arrangements

This map is based upon Ordnance Survey material with the permission of Ordnance Survey on behalf of the Controller of Her Majesty's Stationary Office © Crown Copyright. Unauthorised reproduction infringes Crown Copyright and may be actionable under the provisions of the Copyright Act 1988.

