













Progress Update:

Dear Stakeholder.

It's been a busy time for us as we are doing our best to achieve milestones on the project. We are at a stage where the works are overlapping, and continuing for longer stretches of time. There has been no significant change in pedestrian traffic management plans, especially as the works are more concentrated on Bath Street alone now.

The Southwest corner of Bath Street and New Road has been on hold due to issues with the existing Traffic light infrastructure, requiring a new design, with this now complete we have recommenced the widening to this area.

Laying subbase for road, and trimming subbase for kerb installation, removal of street lighting, laying ducting for street lighting, and installing new gullies are still in progress and will continue into August.

We have set temporary crossing for access to hospital to ensure level of service is maintained.

Changes made to the original designs of the BT Chamber adjacent to the Betting shop on the Southeast Corner have now been approved, and we are continuing works by undertaking more ground investigation works for the excavation of the new location.

The expected duration for Southern Water to alter surface water mains has now been extended due to new design and complete change in scope. Southern Water recommenced on site end of July, and they will continue to work within our traffic management for the next five weeks.

Project Timelines

The project is in 4 phases.

Phase 1 – Road widening on the West side.

Works on footpaths, kerbs, laying of binders, surfaces, and tactile pavers to be completed by mid-August.

Phase 2 –Removal and reconstruction of the Central Reservation.

Continuation of Kerb Laying to West side.

Continuation of footpath removal and reinstatement to tarmac surfacing of the footpath and carriageway to continue.

Phase 3 - Road Widening on the East side and works on the Central Section, and BT Chamber Works.

Central islands

Phase 4 – Reinstate Reservation

Phase two works have started such as Removal of existing signage, street furniture, ducting works, and preliminary works to the central reservations.









Upcoming works

Works from July are still in progress and will continue until the end of August. While the works are ongoing, major changes in August will include:

- Traffic management plan creating single lane traffic in taxi lane and northbound traffic lane - to be localised around the southern island.
 Temporary pedestrian crossing to be utilised.
- Remove streetlights and signals - Power supplies to be made safe below the pavement for future reuse.
- Signals on southern island will be removed and temporary signals installed to maintain functionality.
- Removal of existing signs and bollards and light columns - Power supplies to be pot ended below pavement for future use.















Social Value

As part of our commitment to be good neighbours, we visited the Pathways Day Centre at ST. Georges complex in Bath Street to identify how we can support their Cause as they carry out the voluntary service of being a community support system for adults with learning disabilities in and around Gravesend.

Our team bought and donated items worth £550 which included sporting equipment, art and craft supplies, painting, DIY supplies, as well as indoor and outdoor games to help keep users busy and mentally stimulated whilst having a good time.



A member of the Jackson team has also volunteered an entire working day to support and facilitate the Challenge of Leadership event at Gravesend Grammar School. The event is organized annually as a platform to bring professionals from different industries to engage with students of year 12 and give them career advice as well as to help them develop leadership, management, and life skills.



Until our next update, good luck, and best wishes.

The Jackson Team.



