

Phase 3A: Weeks 9 to 13

Key Activities:

- * Install tree pits & fill subway entrances
- * Paving work to subway ends and High St footway (including new retaining wall)
- * Tree planting delayed to September. Containerised trees used to avoid separate late visit in November

Stakeholder Interface

- Allianz Insurance
- Occupants (business) in Medway Bridge House
- Urban Hair & Beauty
- Cafe Riveria
- Maidstone Grill
- Seekers Lettings/Sales
- 40-46 High Street (if occupied)

2 metre footway maintained across junction

Work undertaken in small sections to accommodate 2m footway & doorway access

(Our day & night approach can accommodate time windows to pave across building entrances)

4 Lanes as permanent

Key:

- Works Area
- Pedestrian Route
- Safety Zone
- Doorway/Entrance

Traffic Management:

TM based on App 1/17, and Safety at Street Works and Road Works ACOP

- Offline works during rush hour
- Nearside lane closures off-peak (Subway end works)
- Off-peak or night time material distribution of paving

This map is based upon Ordnance Survey material with the permission of Ordnance Survey on behalf of the Controller of Her Majesty's Stationary Office © Crown Copyright. Unauthorised reproduction infringes Crown Copyright and may be liable for a civil penalty.