

Phase 3B: Weeks 11 to 15

Key Activities:

- * Install drainage including deep connection
- * Fill subway entrance void
- * Breakout and paving works

Stakeholder Interface

- Allianz Insurance
- 40-46 High Street (if occupied)
- Urban Hair & Beauty
- Cafe Riveria
- Maidstone Grill
- Seekers Lettings/Sales
- 53a River Court
- Bishops Terrace (KCC CS)

2 metre footway maintained across junction

Bus Lane - during short-term High Street onto Gyratory Closure

4 Lanes as permanent

Works undertaken using 12 hour day shifts and night shift to minimise open drainage excavation (safety) & shorten duration

Paving works at crossings undertaken at night to take advantage of low flows of pedestrian traffic

Key:

- Works Area
- Pedestrian Route
- Safety Zone
- Doorway/Entrance

Traffic Management:

TM based on App 1/17, and Safety at Street Works and Road Works ACOP

- Offline works during rush hour
- Night time/off peak lane closures (Bishop's Way) for material distribution