



Dear stakeholder,

We're pleased to share that work on the Key Street roundabout improvement is now nearing completion. In this edition, we'll update you on the final elements of the scheme, with a follow-up newsletter next month focusing on its social impact and aerial images.

In recent weeks, during a series of nighttime closures, we carried out the final surfacing works on the roundabout. These represent the last major activities required before the scheme is complete. We also completed the remaining works on Keycol Hill ahead of the final surfacing.

We anticipate removing all traffic management measures from the surrounding roads and the roundabout by the end of March. By this point, we expect to have demobilised fully and completed all remaining works.

Traffic Management update

We extended some of our planned nighttime closures in order to finish surfacing works. Works requiring road closures and major traffic management are now complete.

Barriers and cones are still onsite to carry out final items before the works are fully complete. We will keep you updated if anything changes.

Progress update

Final surfacing is now complete, with lining and high-friction surfacing laid across the roundabout and its approach roads. We have also made good progress on improving the footpath towards Keycol Hill.

As we move towards completion, our focus will shift to the parapet extension, final landscaping and footpath surfacing, commissioning the pedestrian crossings, and carrying out any remaining remedial works.

Regards,

The Project Team

