

Phase 3D: Weeks 7 to 14

Key Activities:

- * BT3 works to island
- * Removal of CCTV cabinet
- * Resurfacing small island
- * Paving work to separator island

Stakeholder Interface

Seekers Sales / Lettings

2 metre footway maintained across junction

4 Lanes as permanent

Gas main sleeving work (SGN 2) undertaken before surfacing

Paving works begin once other footways are completed to avoid confusing pedestrians

Key:

- Works Area
- Pedestrian Route
- Safety Zone
- Doorway/Entrance

Traffic Management:

TM based on App 1/17, and Safety at Street Works and Road Works ACOP

- Offline works during rush hour
- Night time/off peak lane closures (Bishop's Way) for material distribution

This map is based upon Ordnance Survey material with the permission of Ordnance Survey on behalf of the Controller of Her Majesty's Stationary Office © Crown Copyright. Unauthorised reproduction infringes Crown Copyright and may be liable to a civil penalty.