

Grosvenor Bridge

Refurbishment

Newsletter 3
May 2017

Key Dates

- Construction Phase 1 commenced 03 January 2017.
- Completion Phase 1 (concrete piers) July 2017.
- Completion Phase 2 (bridge waterproofing and resurfacing) September 2017.

During the last month of the construction phase, Pier 3 has been demolished and reconstruction of Pier 1 completed. Reconstruction of Pier 3 in progress.

The works have been carried out without incident and to programme.

We would like to thank all the site's neighbours for their patience and understanding.

The next month will see the bridge deck lowered on to the new piers and bearings.

Work will then start on replacing the bridge road and footpath surfacing together with new waterproofing and joints on the bridge.

Pedestrian access over the bridge will be maintained during these works but routes will be changed to accommodate the works.

Reinstatement of the site area below the bridge will also commence.



Pier 3 Construction

Construction Milestones

- Road closure and diversion route operational
- Demolition of Pier 3 completed.
- Reconstruction of Pier 1 completed
- Reconstruction of Pier 3 nearing completion
- Railway track and bridge monitoring operational



Lower site access road