

15 October 2024

Dear Resident,

Re: Connors House

Following our previous letters to residents regarding Connors House, we are writing with a further update to inform you of the schedule of works due to take place over the coming weeks.

Week Commencing 14 October 2024:

- Erection of new fencing to form secure line on site
- Delivery and installation of welfare facilities for contractor use

Week Commencing 21 October 2024:

- Continuation of site set up works
- Final isolations within the building
- Possible commencement of asbestos removal

Week Commencing 28 October 2024:

- Commencement / continuation of asbestos removals internally
- Possible commencement of demolition and strip out works

Week Commencing 4 November 2024:

- Continuation of asbestos removals internally
- Commencement / continuation of demolition and strip out works

Further Questions and Information

KCC is committed to working with the local community and partners as these plans develop.

We will keep you updated and will write to you again when we have more information to share. KCC will meet with your local councillors and other community leaders, through which they can represent your questions regarding Connors House.

In the meantime, if you do have questions, please contact us at reception.enquiries@kent.gov.uk or visit our website, which has answers to some of the most frequently asked questions about our reception centres:

<https://www.kent.gov.uk/education-and-children/protecting-children/reception-centres-for-unaccompanied-asylum-seeking-children>

Kind regards,

UASC Reception Centre Enquiries Team