

# Road and Footway Asset Team Programme 2022-2023

## Contents

- [Ashford](#)
- [Canterbury](#)
- [Dartford](#)
- [Dover](#)
- [Folkestone & Hythe](#)
- [Gravesham](#)
- [Maidstone](#)
- [Sevenoaks](#)
- [Swale](#)
- [Thanet](#)
- [Tonbridge & Malling](#)
- [Tonbridge Wells](#)

# Ashford

## Road and Footway Asset Team Programme 2022-2023

Please note: The dates below are subject to change at short notice due to weather conditions and unforeseen circumstances. Please see One.Network for the latest information

Road Name	Parish	District	Description of Works	Start Date	Finish Date	Works Status
A28 Great Chart Bypass (Phase 1)	Great Chart & Singleton	Ashford	Road Asset Renewal	04/03/2022	16/03/2022	Completed
A251 Trinity Road	Kennington	Ashford	Road Asset Renewal	14/03/2022	06/04/2022	Completed
Hobbs Hill	Crundale	Ashford	Road Asset Preservation - Carriageway Surfacing	17/03/2022	19/03/2022	Completed
Pope Street	Godmersham/Chilham	Ashford	Road Asset Preservation – Retread	31/03/2022	08/04/2022	Completed
A28 Great Chart Bypass (Phase 2)	Great Chart & Singleton	Ashford	Road Asset Renewal	04/04/2022	12/04/2022	Completed
Snughorne Lane	Swarden	Ashford	Road Asset Preservation – Retread	24/04/2022	29/04/2022	Completed
Park Lane	Bethersden	Ashford	Road Asset Preservation – Retread	28/04/2022	04/05/2022	Completed
Etchden Road	Bethersden	Ashford	Road Asset Preservation – Retread	03/05/2022	07/05/2022	Completed
Plain Road (and Stone Hill)	Smeeth	Ashford	Road Asset Preservation - Micro Surfacing	03/05/2022	04/05/2022	Completed
B2067 Woodchurch Road	Tenterden	Ashford	Road Asset Preservation - Micro Surfacing	04/05/2022	06/05/2022	Completed
Front Road	Woodchurch	Ashford	Road Asset Preservation - Micro Surfacing	08/05/2022	09/05/2022	Completed
A28 Rolvenden Road 10mm	Tenterden	Ashford	Road Asset Preservation - Micro Surfacing	09/05/2022	23/05/2022	Completed

A20 Maidstone Road	Charing	Ashford	Road Asset Preservation - Micro Surfacing	15/06/2022	21/06/2022	Completed
Roman Road	Aldington	Ashford	Road Asset Preservation - Micro Surfacing	16/06/2022	17/06/2022	Completed
Lower Road	Woodchurch	Ashford	Road Asset Preservation - Micro Surfacing	18/06/2022	19/06/2022	Completed
Hampton Lane	Brabourne	Ashford	Road Asset Preservation - Retread	20/06/2022	27/06/2022	Completed
Ulley Street/The Street	Kennington	Ashford	Road Asset Renewal	28/06/2022	14/07/2022	Completed
Henwood Road		Ashford	Road Asset Renewal - Concrete	29/06/2022	29/06/2022	Completed
A28 Canterbury Road	Boughton Aluph	Ashford	Road Asset Preservation - Surface Dressing	07/07/2022	07/07/2022	Completed
B2080 Tenterden Road	Appledore	Ashford	Road Asset Renewal	08/07/2022	09/07/2022	Completed
New Road Hill	Bonnington	Ashford	Road Asset Preservation - Surface Dressing	08/07/2022	08/07/2022	Completed
North Street		Ashford	Road Asset Renewal	11/07/2022	20/07/2022	Completed
Birchett Lane	Woodchurch	Ashford	Road Asset Preservation - Surface Dressing	12/07/2022	13/07/2022	Completed
Mounts Lane	Rolvenden	Ashford	Road Asset Preservation - Surface Dressing	13/07/2022	13/07/2022	Completed
Pixs Lane	Rolvenden	Ashford	Road Asset Preservation - Surface Dressing	13/07/2022	13/07/2022	Completed

Wissenden Green	Bethersden	Ashford	Road Asset Preservation - Surface Dressing	13/07/2022	13/07/2022	Completed
Pook Lane	Biddenden	Ashford	Road Asset Preservation - Surface Dressing	13/07/2022	14/07/2022	Completed
Crockenhill Road	Egerton	Ashford	Road Asset Preservation - Surface Dressing	14/07/2022	14/07/2022	Completed
A251 Buck Street	Challock	Ashford	Road Asset Renewal	15/07/2022	19/07/2022	Completed
A251 Faversham Road	Boughton Lees	Ashford	Road Asset Renewal	20/07/2022	23/07/2022	Completed
Trinity Road	Ashford	Ashford	Road Asset Renewal - Ironwork Remedial	22/07/2022	23/07/2022	Completed
Canterbury Road	Boughton Aluph	Ashford	Road Asset Preservation - Lock Chip	29/07/2022	29/07/2022	Completed
A28 Ashford Road	Bethersden	Ashford	Road Asset Renewal	05/08/2022	10/08/2022	Completed
Smarden Road	Biddenden	Ashford	Road Asset Preservation - Micro Surfacing	22/08/2022	24/08/2022	Completed
The Street (incl Bethersden Road)	Hothfield	Ashford	Road Asset Preservation - Micro Surfacing	23/08/2022	25/08/2022	Completed
A2042 Faversham Road	Kennington	Ashford	Road Asset Preservation - Micro Surfacing	30/08/2022	31/08/2022	Completed
A28 Ashford Road - Phase 1	High Halden	Ashford	Road Asset Renewal	17/10/2022	23/11/2022	Completed
Rylands Road	Kennington	Ashford	Footway Asset Renewal	17/10/2022	19/11/2022	Completed
Pluckley Road	Pluckley	Ashford	Road Asset Renewal	19/10/2022	22/10/2022	Completed
Spelders Hill	Brook	Ashford	Road Asset Renewal	24/10/2022	27/10/2022	Completed

A292 Forge Lane	Ashford	Ashford	Road Asset Renewal - Carriageway Improvement Works	01/11/2022	08/11/2022	Completed
A28 Ashford Road - Phase 2	High Halden	Ashford	Road Asset Renewal	01/11/2022	18/11/2022	Completed
Pluckley Road	Pluckley	Ashford	Road Asset Renewal - Remedial Works	03/11/2022	19/11/2022	Completed
Bramble Lane	Wye	Ashford	Footway Asset Preservation (Slurry Sealing)	05/11/2022	06/11/2022	Completed
A292 West Street	Ashford	Ashford	Road Asset Renewal - Carriageway Improvement Works	07/11/2022	21/11/2022	Completed
A292 Godinton Road	Ashford	Ashford	Road Asset Renewal - Carriageway Improvement Works	21/11/2022	23/11/2022	Completed
Maypits	Ashford	Ashford	Footway Asset Renewal	21/11/2022	25/12/2022	
Gasworks Lane	Ashford	Ashford	Road Asset Renewal	28/11/2022	29/11/2022	
Forge Lane & West Street	Ashford	Ashford	Road Asset Renewal	29/11/2022	01/12/2022	
A292 Godinton Road	Ashford	Ashford	Road Asset Renewal	01/12/2022	03/12/2022	
High Street	Biddenden	Ashford	Footway Asset Renewal	TBC	TBC	
Crownfield Road	Ashford	Ashford	Footway Asset Renewal	TBC	TBC	

# Canterbury

## Road and Footway Asset Team Programme 2022-2023

Please note: The dates below are subject to change at short notice due to weather conditions and unforeseen circumstances. Please see One.Network for the latest information

Road Name	Parish	District	Description of Works	Start Date	Finish Date	Work Status
Sydney Road	Whitstable	Canterbury	Footway Asset Renewal	13/01/2022	30/06/2022	Completed
Denstroude Lane	Denstroude	Canterbury	Road Asset Preservation - Re-tread	28/03/2022	03/04/2022	Completed
A291 Canterbury Road	Sturry	Canterbury	Road Asset Preservation - Micro Surfacing	05/05/2022	07/05/2022	Completed
A2990 Thanet Way 10MM (Section 1)	Whitstable	Canterbury	Road Asset Preservation - Micro Surfacing	07/05/2022	09/05/2022	Completed
A2990 Thanet Way 10MM (Section 2)	Whitstable	Canterbury	Road Asset Preservation - Micro Surfacing	09/05/2022	16/05/2022	Completed
A2990 Thanet Way 10MM (Section 3)	Whitstable	Canterbury	Road Asset Preservation - Micro Surfacing	16/05/2022	18/05/2022	Completed
A2990 Thanet Way 10MM (Section 4)	Whitstable	Canterbury	Road Asset Preservation - Micro Surfacing	18/05/2022	19/05/2022	Completed

Harbledown Bypass 10MM (Section 1)	Harbledown	Canterbury	Road Asset Preservation - Micro Surfacing	21/05/2022	25/05/2022	Completed
Harbledown Bypass 10MM (Section 2) - A2050 Rheims Way	Harbledown	Canterbury	Road Asset Preservation - Micro Surfacing	24/05/2022	27/05/2022	Completed
A28 Ashford Road 10MM	Chartham	Canterbury	Road Asset Preservation - Micro Surfacing	30/05/2022	07/06/2022	Completed
Shelley Avenue	Canterbury	Canterbury	Footway Renewal	06/06/2022	15/07/2022	Completed
Denstead Lane	Chartham Hatch	Canterbury	Road Asset Preservation - Surface Dressing	04/07/2022	04/07/2022	Completed
Cobham Close	Canterbury	Canterbury	Footway Renewal	04/07/2022	15/07/2022	Completed
Foxes Cross Lane	Yorkletts	Canterbury	Road Asset Preservation - Surface Dressing	05/07/2022	05/07/2022	Completed
Pye Alley Lane	Whitstable	Canterbury	Road Asset Preservation - Surface Dressing	05/07/2022	05/07/2022	Completed
Bredlands Lane	Hoath	Canterbury	Road Asset Preservation - Surface Dressing	05/07/2022	05/07/2022	Completed
Margate Road	Herne Bay	Canterbury	Road Asset Preservation - Surface Dressing	05/07/2022	05/07/2022	Completed
A28 Sturry Road		Canterbury	Road Asset Preservation - Surface Dressing	05/07/2022	05/07/2022	Completed
Bridge Hill		Canterbury	Road Asset Preservation - Surface Dressing	07/07/2022	07/07/2022	Completed
Bridge Road	Bridge	Canterbury	Road Asset Preservation - Surface Dressing	07/07/2022	08/07/2022	Completed
Barton Road	Canterbury	Canterbury	Footway Renewal	22/08/2022	25/11/2022	Completed
A299 Thanet Way (London Bound)	Whitstable	Canterbury	Road Asset Renewal	25/08/2022	09/09/2022	Completed

A299 Thanet Way Emergency Works - Eddington Off-Slip	Whitstable	Canterbury	Road Asset Renewal	05/09/2022	07/09/2022	Completed
A299 Thanet Way Emergency Works - Chestfield Tunnel to Thorndon Wood Road O/Bridge	Whitstable	Canterbury	Road Asset Renewal	07/09/2022	09/09/2022	Completed
A299 Thanet Way Emergency Works - Off Whitstable Off Slip	Whitstable	Canterbury	Road Asset Renewal	09/09/2022	26/09/2022	Completed
Popes Lane	Sturry	Canterbury	Footway Preservation	26/09/2022	05/10/2022	Completed
Bournes Close	Sturry	Canterbury	Footway Preservation	26/09/2022	05/10/2022	Completed
Copt Close	Sturry	Canterbury	Footway Preservation	26/09/2022	05/10/2022	Completed
Riverview	Sturry	Canterbury	Footway Preservation	26/09/2022	05/10/2022	Completed
Ladywood Road	Sturry	Canterbury	Footway Preservation	26/09/2022	05/10/2022	Completed
Pleydel Crescent	Sturry	Canterbury	Footway Preservation	26/09/2022	05/10/2022	Completed
Hillbrow Avenue	Sturry	Canterbury	Footway Preservation	26/09/2022	05/10/2022	Completed
A28 Sturry Road		Canterbury	Road Asset Renewal	28/09/2022	14/10/2022	Completed
A28 Sturry Road Asda Roundabout		Canterbury	Road Asset Renewal	02/10/2022	10/10/2022	Completed
A2050 New Dover Road		Canterbury	Road Asset Renewal	12/10/2022	19/10/2022	Completed
Barnfield	Herne Bay	Canterbury	Footway Surface Preservation (Slurry Sealing)	17/10/2022	03/11/2022	Completed
Gilchrist Avenue	Herne Bay	Canterbury	Footway Surface Preservation (Slurry Sealing)	17/10/2022	03/11/2022	Completed
Herne Drive	Herne Bay	Canterbury	Footway Surface Preservation (Slurry Sealing)	17/10/2022	03/11/2022	Completed
Love Street Close	Herne Bay	Canterbury	Footway Surface Preservation (Slurry Sealing)	17/10/2022	03/11/2022	Completed
Matthews Road	Herne Bay	Canterbury	Footway Surface Preservation (Slurry Sealing)	17/10/2022	03/11/2022	Completed



Heath Close	Sturry	Canterbury	Footway Surface Preservation (Slurry Sealing)	31/10/2022	03/11/2022	Completed
London Road/Roman Road	Upper Harbledown	Canterbury	Footway Surface Preservation (Slurry Sealing)	03/11/2022	04/11/2022	Completed
Thanet Way - CB Eddington On Slip to Maidstone Road Off Slip	Whitstable	Canterbury	Road Asset Renewal	08/11/2022	14/12/2022	
Thanet Way - LB Chestfield Tunnel	Whitstable	Canterbury	Road Asset Renewal	11/11/2022	15/12/2022	
Thanet Way - LB Yorkletts Off Slip	Whitstable	Canterbury	Road Asset Renewal	18/11/2022	26/11/2022	Completed
A2050 New Dover Road		Canterbury	Road Asset Renewal	22/11/2022	01/12/2022	
St Stephens Hill		Canterbury	Road Asset Preservation - Micro Surfacing	TBC	TBC	
Essex Street	Whitstable	Canterbury	Footway Renewal	TBC	TBC	
Kent Street	Whitstable	Canterbury	Footway Renewal	TBC	TBC	

# Dartford

## Road and Footway Asset Team Programme 2022-2023

Please note: The dates below are subject to change at short notice due to weather conditions and unforeseen circumstances. Please see One.Network for the latest information

Road Name	Parish	District	Description of Works	Start Date	Finish Date	Work Status
Heath Lane Upper		Dartford	Road Asset Renewal	10/03/2022	19/03/2022	Completed
Alma Road	Swanscombe and Greenhithe	Dartford	Footway Asset Renewal	14/03/2022	04/04/2022	Completed
Tredegar Road	Wilmington	Dartford	Footway Asset Renewal	28/03/2022	06/05/2022	Completed
Milton Road	Swanscombe	Dartford	Road Asset Preservation - Micro Surfacing	23/04/2022	24/04/2022	Completed
Milestone Road		Dartford	Road Asset Preservation - Micro Surfacing	23/04/2022	24/04/2022	Completed
Birchwood Road	Wilmington	Dartford	Road Asset Preservation - Micro Surfacing	24/04/2022	29/04/2022	Completed
A226 London Road	Stone	Dartford	Road Asset Preservation - Micro Surfacing	03/05/2022	04/05/2022	Completed
Milton Road	Swanscombe	Dartford	Road Asset Preservation - Ironworks	13/06/2022	13/06/2022	Completed
A2018 Shepherds Lane	Dartford	Dartford	Road Asset Preservation - Surface Dressing	24/07/2022	24/07/2022	Completed
B260 Green Street Green Road	Darent	Dartford	Road Asset Preservation - Surface Dressing	24/07/2022	24/07/2022	Completed
Leyton Cross Road	Dartford	Dartford	Road Asset Preservation - Surface Dressing	24/07/2022	24/07/2022	Completed
A226 London Road	Swanscombe	Dartford	Road Asset Renewal	26/07/2022	30/07/2022	Completed
New Barn Road	Southfleet	Dartford	Road Asset Renewal	29/07/2022	30/07/2022	Completed

A2018 Shepherds Lane		Dartford	Road Asset Preservation - Lock Chip	31/07/2022	31/07/2022	Completed
A225 Princes Road/Lowfield Street		Dartford	Road Asset Renewal	01/08/2022	12/08/2022	Completed
Watling Street	Stone	Dartford	Footway Asset Renewal	08/08/2022	16/09/2022	Completed
A225 Main Road/Dartford Road	Sutton-at-Hone	Dartford	Road Asset Renewal	12/08/2022	17/08/2022	Completed
Dartford Road	Sutton-at-Hone	Dartford	Footway Asset Renewal	07/11/2022	12/12/2022	
Green Street Green Road	Darenth	Dartford	Road Asset Preservation - Cats Eyes Replacement	06/12/2022	07/12/2022	
A296 Princes Road		Dartford	Road Asset Renewal	11/03/2023	27/03/2023	
A206 Bob Dunn Way		Dartford	Road Asset Renewal	TBC	TBC	
A207 Crayford Road		Dartford	Road Asset Renewal	TBC	TBC	

# Dover

## Road and Footway Asset Team Programme 2022-2023

Please note: The dates below are subject to change at short notice due to weather conditions and unforeseen circumstances. Please see One.Network for the latest information

Road Name	Parish	District	Description of Works	Start Date	Finish Date	Work Status
The Beach	Walmer	Dover	Road Asset Preservation - Micro Surfacing	06/04/2022	08/04/2022	Completed
Sandwich Road (Holt Street)	Aylesham	Dover	Road Asset Preservation - Micro Surfacing	07/04/2022	09/04/2022	Completed
A256 London Road	River	Dover	Road Asset Preservation - Micro Surfacing	12/04/2022	14/04/2022	Completed
Granville Road	St Margarets at Cliffe	Dover	Road Asset Preservation - Micro Surfacing	19/04/2022	20/04/2022	Completed
New Dover Road	Capel-Le-Ferne	Dover	Road Asset Preservation - Micro Surfacing	20/04/2022	22/04/2022	Completed
Queens Avenue	Dover	Dover	Footway Asset Renewal	25/04/2022	12/08/2022	Completed
London Road (Phase 1 Alkham Valley Road)	River	Dover	Road Asset Renewal	10/05/2022	11/05/2022	Completed
London Road (Phase 2 London Road)	River	Dover	Road Asset Renewal	11/05/2022	13/05/2022	Completed
Kedleston Road		Dover	Road Asset Renewal	26/05/2022	28/05/2022	Completed
A258 The Strand	Deal	Dover	Road Asset Preservation - Micro Surfacing	19/06/2022	21/06/2022	Completed

Lewisham Road & Crabble Road	River	Dover	Road Asset Preservation - Micro Surfacing	21/06/2022	27/06/2022	Completed
Church Hill	Shepherdswell with Coldred	Dover	Road Asset Preservation - Micro Surfacing	27/06/2022	27/06/2022	Completed
A256 Eastry Bypass	Eastry	Dover	Road Asset Preservation - Carriageway Surface Preparation	28/06/2022	28/06/2022	Completed
A256 Sandwich Road/Eastry Bypass		Dover	Road Asset Preservation - Surface Dressing	06/07/2022	06/07/2022	Completed
A257 Canterbury Road	Wingham	Dover	Footway - Bank Stabilisation	08/08/2022	04/09/2022	Completed
Orchard View	Ash	Dover	Road Asset Preservation - Concrete Rehabilitation	30/08/2022	03/09/2022	Completed
A256 Priory Road		Dover	Road Asset Renewal	24/01/2023	28/01/2023	
B2011 Folkestone Road		Dover	Road Asset Renewal	30/01/2023	02/02/2023	
A258 Deal Road	St Margarets at Cliffe	Dover	Road Asset Renewal	14/03/2023	23/03/2023	
Dover Road	Sandwich	Dover	Footway Asset Renewal	TBC	TBC	
Woodnesborough Road - Part 1	Sandwich	Dover	Road Asset Renewal	TBC	TBC	
Woodnesborough Road - Part 2	Sandwich	Dover	Road Asset Renewal	TBC	TBC	

# Folkestone & Hythe

## Road and Footway Asset Team Programme 2022-2023

Please note: The dates below are subject to change at short notice due to weather conditions and unforeseen circumstances. Please see One.Network for the latest information

Folkestone & Hythe - Road and Footway Asset Programme 2022-2023	Parish	District	Description of Works	Start Date	Finish Date	Work Status
Cheriton High Street (247117)	Folkestone	Folkestone & Hythe	Road Asset Renewal	01/03/2022	03/03/2022	Completed
Melon Lane	Ivychurch	Folkestone & Hythe	Road Asset Preservation - Re-Tread	08/04/2022	19/04/2022	Completed
Pickney Bush Lane	Newchurch	Folkestone & Hythe	Road Asset Preservation - Re-Tread	19/04/2022	27/04/2022	Completed
Wear Bay Road	Folkestone	Folkestone & Hythe	Road Asset Preservation - Micro Surfacing	22/04/2022	27/04/2022	Completed
Ivychurch Road	Ivychurch	Folkestone & Hythe	Road Asset Preservation - Re-Tread	22/04/2022	27/04/2022	Completed
Aerodrome Road	Hawkinge	Folkestone & Hythe	Road Asset Preservation - Micro Surfacing	25/04/2022	27/04/2022	Completed
A260 Spitfire Way	Hawkinge	Folkestone & Hythe	Road Asset Preservation - Micro Surfacing	26/04/2022	27/04/2022	Completed
School Road		Folkestone & Hythe	Road Asset Preservation - Micro Surfacing	04/05/2022	05/05/2022	Completed
A260 Hill Road	Folkestone	Folkestone & Hythe	Road Asset Renewal	13/05/2022	25/05/2022	Completed
Cheriton Gardens/Shorncliffe Road	Folkestone	Folkestone & Hythe	Road Asset Renewal	24/05/2022	31/05/2022	Completed
Barrack Hill	Hythe	Folkestone & Hythe	Road Asset Renewal	30/05/2022	02/06/2022	Completed

Kingfisher Avenue	Hythe	Folkestone & Hythe	Footway Asset Renewal	20/06/2022	04/11/2022	Completed
Martin's Way	Hythe	Folkestone & Hythe	Footway Asset Renewal	20/06/2022	04/11/2022	Completed
Canterbury Road	Hawkinge	Folkestone & Hythe	Road Asset Preservation - Micro Surfacing	27/06/2022	29/06/2022	Completed
Aerodrome Road	Hawkinge	Folkestone & Hythe	Road Asset Preservation - Micro Surfacing	29/06/2022	01/07/2022	Completed
Stowting Hill	Stowting	Folkestone & Hythe	Road Asset Preservation - Surface Dressing	08/07/2022	08/07/2022	Completed
Eastbridge Road	Dymchurch/Burmarsh	Folkestone & Hythe	Road Asset Preservation - Surface Dressing	11/07/2022	11/07/2022	Completed
Orgaswick Farm Road	Hythe	Folkestone & Hythe	Road Asset Preservation - Surface Dressing	12/07/2022	12/07/2022	Completed
Chittenden's Lane	New Romney	Folkestone & Hythe	Road Asset Preservation - Surface Dressing	12/07/2022	12/07/2022	Completed
Wey Street	New Romney	Folkestone & Hythe	Road Asset Preservation - Surface Dressing	12/07/2022	12/07/2022	Completed
A259 Churchill Avenue	Folkestone	Folkestone & Hythe	Road Asset Renewal	28/07/2022	04/08/2022	Completed
High Street	Dymchurch	Folkestone & Hythe	Road Asset Renewal - Ironwork Remedial	03/08/2022	03/08/2022	Completed
A259 Rhee Wall/Lydd Road - Phase 1	Old Romney	Folkestone & Hythe	Road Asset Renewal	30/08/2022	10/09/2022	Completed
A259 Rhee Wall/Lydd Road - Phase 2	Old Romney	Folkestone & Hythe	Road Asset Renewal	09/09/2022	01/10/2022	Completed
A259 Rhee Wall/Lydd Road - Phase 3	Old Romney	Folkestone & Hythe	Road Asset Renewal	21/09/2022	30/09/2022	Completed
Horn Street - Phase 2	Hythe	Folkestone & Hythe	Road Asset Renewal	07/10/2022	22/10/2022	Completed
Horn Street - Phase 1	Hythe	Folkestone & Hythe	Road Asset Renewal	22/10/1022	29/10/2022	Completed
A259 Hythe Road	Dymchurch	Folkestone & Hythe	Road Asset Renewal	26/01/2023	28/01/2023	

Beachborough Road	Folkestone	Folkestone & Hythe	Road Asset Renewal	TBC	TBC	
Shepherds Walk	Hythe	Folkestone & Hythe	Footway Asset Renewal	TBC	TBC	



# Gravesham

## Road and Footway Asset Team Programme 2022-2023

Please note: The dates below are subject to change at short notice due to weather conditions and unforeseen circumstances. Please see One.Network for the latest information

Road Name	Parish	District	Description of Works	Start Date	Finish Date	Work Status
A226 Gravesend Road	Gravesend	Gravesham	Road Asset Renewal	08/03/2022	08/03/2022	Completed
A226 Milton Road (Phase 2)	Gravesend	Gravesham	Road Asset Renewal	20/03/2022	28/03/2022	Completed
A226 Parrock Street	Gravesend	Gravesham	Road Asset Renewal	21/03/2022	25/03/2022	Completed
A227 Wrotham Road	Meopham	Gravesham	Road Asset Renewal	23/03/2022	06/04/2022	Completed
Vale Road	Northfleet	Gravesham	Road Asset Preservation - Carriageway Patching	12/04/2022	14/04/2022	Completed
Downs Road	Istead Rise	Gravesham	Footway Asset Renewal	02/05/2022	24/07/2022	Completed
David Street	Meopham	Gravesham	Road Asset Preservation - Carriageway Patching	07/06/2022	07/06/2022	Completed
Vale Road	Gravesend	Gravesham	Road Asset Preservation - Micro Surfacing	13/06/2022	15/06/2022	Completed
Stonebridge Road (& High Street)	Northfleet	Gravesham	Road Asset Preservation - Micro Surfacing	15/06/2022	16/06/2022	Completed
A226 Rochester Road (Lion Garage Roundabout)	Chalk	Gravesham	Road Asset Renewal	18/07/2022	20/07/2022	Completed
David Street	Meopham	Gravesham	Road Asset Preservation - Surface Dressing	21/07/2022	21/07/2022	Completed
B2175 London Road	Northfleet	Gravesham	Road Asset Renewal	28/07/2022	29/07/2022	Completed
B2175 London Road	Gravesend	Gravesham	Road Asset Renewal	17/08/2022	23/08/2022	Completed
Timber Bank	Vigo	Gravesham	Footway Asset Renewal	14/09/2022	26/09/2022	Completed
Lynton Road South	Gravesend	Gravesham	Footway Asset Renewal	03/10/2022	11/11/2022	Completed

Vale Road	Northfleet	Gravesend	Road Asset Preservation - Carriageway Post Treatment Ironworks	09/11/2022	16/11/2022	Completed
A226 Thames Way - Northfleet - Phase 1	Northfleet	Gravesend	Road Asset Renewal	01/12/2022	07/12/2022	
A226 Thames Way - Northfleet - Phase 2	Northfleet	Gravesend	Road Asset Renewal	02/12/2022	21/12/2022	
A226 Thames Way - Northfleet - Phase 3	Northfleet	Gravesend	Road Asset Renewal	09/12/2022	21/12/2022	
A226 Stonebridge Road	Gravesend (NCP)	Gravesham	Road Asset Renewal	TBC	TBC	
A261 Dover Road	Gravesend	Gravesham	Road Asset Renewal	TBC	TBC	
Singlewell Road (Phase 1)	Gravesend	Gravesham	Road Asset Renewal	TBC	TBC	
Singlewell Road (Phase 2)	Gravesend	Gravesham	Road Asset Renewal	TBC	TBC	
Valley Drive	Gravesend	Gravesham	Footway Asset Preservation	TBC	TBC	
Lower Higham Road	Shorne	Gravesham	Footway Asset Renewal	TBC	TBC	

# Maidstone

## Road and Footway Asset Team Programme 2022-2023

Please note: The dates below are subject to change at short notice due to weather conditions and unforeseen circumstances. Please see One.Network for the latest information

Road Name	Parish	District	Description of Works	Start Date		Works Status
Kings Road	Headcorn	Maidstone	Road Asset Renewal	30/03/2022	05/04/2022	Completed
A274 Mill Bank Phase 2	Headcorn	Maidstone	Road Asset Renewal	11/04/2022	13/04/2022	Completed
Boxley Road		Maidstone	Road Asset Renewal - Road Repairs	13/04/2022	14/05/2022	Completed
A274 Mill Bank Phase 1	Headcorn	Maidstone	Road Asset Renewal	13/04/2022	22/04/2022	Completed
Lees Road (incl. Laddingford & Claygate Road)	Laddingford	Maidstone	Road Asset Preservation - Micro Surfacing	23/05/2022	28/05/2022	Completed
Heath Road	Linton	Maidstone	Road Asset Preservation - Carriageway Patching	23/05/2022	27/05/2022	Completed
Spenny Lane	Collier Street	Maidstone	Road Asset Preservation - Retread	25/05/2022	01/06/2022	Completed
Malling Road	Teston	Maidstone	Road Asset Preservation - Micro Surfacing	29/05/2022	31/05/2022	Completed
Chart Road	Sutton Valence	Maidstone	Road Asset Preservation - Retread	30/05/2022	03/06/2022	Completed
North Street	Barming	Maidstone	Road Asset Preservation - Micro Surfacing	06/06/2022	07/06/2022	Completed
Crumps Lane	Ulcombe	Maidstone	Road Asset Preservation - Retread	06/06/2022	11/06/2022	Completed
A20 Ashford Road - Phase 1 Westbound	Hollingbourne	Maidstone	Road Asset Renewal	06/06/2022	17/06/2022	Completed
Maidstone Road (New Barn Cottage)	Marden	Maidstone	Road Asset Preservation - Micro Surfacing	08/06/2022	09/06/2022	Completed
Kings Road	Headcorn	Maidstone	Road Asset Renewal	10/06/2022	10/06/2022	Completed

Jarmons Lane (Part)	Collier Street	Maidstone	Road Asset Preservation - Retread	13/06/2022	16/06/2022	Completed
Claygate Road (Part)	Marden	Maidstone	Road Asset Preservation - Retread	15/06/2022	17/06/2022	Completed
A20 Ashford Road - Phase 2 Eastbound	Hollingbourne	Maidstone	Road Asset Renewal	17/06/2022	27/06/2022	Completed
Pagehurst Road	Staplehurst	Maidstone	Road Asset Preservation - Re-Tread Remedials	20/06/2022	22/06/2022	Completed
A229 Chatham Road (Northbound)	Boxley	Maidstone	Road Asset Preservation - Carriageway Surface Preparation	22/06/2022	22/06/2022	Completed
A229 Chatham Road (Southbound)	Boxley	Maidstone	Road Asset Preservation - Carriageway Surface Preparation	23/06/2022	23/06/2022	Completed
A20 Ashford Road - Phase 3 - Return to Westbound	Hollingbourne	Maidstone	Road Asset Renewal	27/06/2022	29/06/2022	Completed
West Walk	Barming	Maidstone	Footway Asset Renewal	04/07/2022	05/08/2022	Completed
A249 Wat Tyler Way, Maidstone - Westbound		Maidstone	Road Asset Renewal	06/07/2022	12/07/2022	Completed
A249 Wat Tyler Way, Maidstone - Eastbound		Maidstone	Road Asset Renewal	08/07/2022	16/07/2022	Completed
B2163 Heath Road	Linton	Maidstone	Road Asset Preservation - Surface Dressing	09/07/2022	09/07/2022	Completed
A229 Chatham Road	Boxley	Maidstone	Road Asset Preservation - Surface Dressing	10/07/2022	10/07/2022	Completed
White House Lane	Headcorn	Maidstone	Road Asset Preservation - Surface Dressing	14/07/2022	14/07/2022	Completed
Grigg Lane (Phase 2)	Headcorn	Maidstone	Road Asset Preservation - Surface Dressing	14/07/2022	15/07/2022	Completed
A229 Maidstone Road	Staplehurst	Maidstone	Road Asset Preservation - Surface Dressing	15/07/2022	15/07/2022	Completed
Stilebridge Lane	Marden	Maidstone	Road Asset Preservation - Surface Dressing	15/07/2022	18/07/2022	Completed

A229 Chatham Road	Boxley	Maidstone	Road Asset Preservation - Lock Chip	17/07/2022	17/07/2022	Completed
A229 Chatham Road (Southbound)	Boxley	Maidstone	Road Asset Preservation - Road Marking Reinstatement	20/07/2022	21/07/2022	Completed
A229 Chatham Road (Northbound)	Boxley	Maidstone	Road Asset Preservation - Road Marking Reinstatement	21/07/2022	22/07/2022	Completed
A249 Detling Hill	Thurnham	Maidstone	Road Asset Renewal	22/07/2022	23/07/2022	Completed
Tilden Lane	Marden	Maidstone	Road Asset Preservation - Surface Dressing	25/07/2022	26/07/2022	Completed
A20 Ashford Road		Maidstone	Road Asset Renewal	25/07/2022	30/07/2022	Completed
A20 Ashford Road	Bearsted	Maidstone	Road Asset Preservation - Surface Dressing	26/07/2022	26/07/2022	Completed
A26 Tonbridge Road	Teston (Barming)	Maidstone	Road Asset Preservation - Surface Dressing	26/07/2022	27/07/2022	Completed
Upper Street (Was Leeds Road)	Leeds	Maidstone	Road Asset Preservation - Micro Surfacing	06/08/2022	08/08/2022	Completed
Chart Road	Sutton Valence	Maidstone	Road Asset Preservation - Micro Surfacing	15/08/2022	17/08/2022	Completed
Maidstone Road (High Street)	Marden	Maidstone	Road Asset Preservation - Micro Surfacing	21/08/2022	22/08/2022	Completed
A26 Tonbridge Road	Barming	Maidstone	Road Asset preservation - Micro Surfacing	23/08/2022	30/08/2022	Completed
Nottingham Avenue	Maidstone	Maidstone	Footway Asset Preservation -Slurry	24/08/2022	05/09/2022	Completed
Leicester Road	Maidstone	Maidstone	Footway Asset Preservation -Slurry	24/08/2022	05/09/2022	Completed
Middlesex Road	Maidstone	Maidstone	Footway Asset Preservation -Slurry	24/08/2022	05/09/2022	Completed

Park Way	Coxheath	Maidstone	Road Asset Preservation - Carriageway Surface Improvement (Concrete Rehabilitation)	06/09/2022	14/09/2022	Completed
The Street	Bredhurst	Maidstone	Road Asset Preservation - Micro Surfacing	07/09/2022	09/09/2022	Completed
A274 Sutton Road - Phase 1		Maidstone	Road Asset Renewal	14/09/2022	16/09/2022	Completed
A274 Sutton Road - Phase 2		Maidstone	Road Asset Renewal	22/09/2022	28/09/2022	Completed
Old Tovil Road	Maidstone	Maidstone	Footway Asset Preservation -Slurry	26/09/2022	30/09/2022	Completed
Stilebridge Lane	Marden	Maidstone	Road Asset Preservation – Ironworks	03/11/2022	04/11/2022	Completed
Chart Road	Sutton Valence	Maidstone	Road Asset Preservation - After Care Works	21/11/2022	25/11/2022	
Maidstone Road	Marden	Maidstone	Road Asset Preservation - Cats Eyes Replacement	13/12/2022	14/12/2022	
Heath Road	Linton & Boughton Monchelsea	Maidstone	Road Asset Preservation - Cats Eyes Replacement	14/12/2022	15/12/2022	

# Sevenoaks

## Road and Footway Asset Team Programme 2022-2023

Please note: The dates below are subject to change at short notice due to weather conditions and unforeseen circumstances. Please see One.Network for the latest information

Road Name	Parish	District	Description of Works	Start Date	Finish Date	Work Status
Springfield Road	Edenbridge	Sevenoaks	Footway Asset Renewal	07/03/2022	31/05/2022	Completed
B2026 Mill Hill	Edenbridge	Sevenoaks	Road Asset Renewal	24/03/2022	24/03/2022	Completed
Weald Road	Sevenoaks	Sevenoaks	Road Asset Preservation - Micro Surfacing	28/03/2022	28/03/2022	Completed
Scabharbour Road	Sevenoaks Weald/ Leigh	Sevenoaks	Road Asset Preservation - Micro Surfacing	28/03/2022	05/04/2022	Completed
A225 St John's Hill	Sevenoaks	Sevenoaks	Road Asset - Renewal	01/04/2022	09/04/2022	Completed
Morleys Road	Sevenoaks Weald	Sevenoaks	Road Asset Preservation - Micro Surfacing	05/04/2022	07/04/2022	Completed
Nunnery Lane	Penshurst	Sevenoaks	Road Asset Preservation - Micro Surfacing	06/04/2022	08/04/2022	Completed
Mill Hill	Edenbridge	Sevenoaks	Road Asset Renewal - Patching	08/04/2022	08/04/2022	Completed
Old London Road	Knockholt	Sevenoaks	Road Asset Preservation - Micro Surfacing	09/04/2022	10/04/2022	Completed
Station Road	Brasted	Sevenoaks	Road Asset Preservation - Micro Surfacing	11/04/2022	12/04/2022	Completed
London Road	Dunton Green	Sevenoaks	Road Asset Preservation - Micro Surfacing	12/04/2022	13/04/2022	Completed
The Landway	Kemsing	Sevenoaks	Road Asset Preservation - Micro Surfacing	13/04/2022	19/04/2022	Completed
Holmesdale Road	South Darent	Sevenoaks	Road Asset Preservation - Micro Surfacing	20/04/2022	21/04/2022	Completed

Shrubbery Road	Horton Kirby and South Darent	Sevenoaks	Road Asset Preservation - Micro Surfacing	21/04/2022	22/04/2022	Completed
B2176 Penshurst Road	Penshurst, Leigh	Sevenoaks	Road Asset Renewal	21/04/2022	13/05/2022	Completed
Wisteria Gardens	Swanley	Sevenoaks	Footway Surface Preservation - Slurry Sealing	09/05/2022	13/05/2022	Completed
A25 Main Road	Sundridge	Sevenoaks	Road Asset Renewal	16/05/2022	18/05/2022	Completed
Russett Way	Swanley	Sevenoaks	Footway Surface Preservation - Slurry Sealing	17/05/2022	31/05/2022	Completed
Heathwood Gardens	Swanley	Sevenoaks	Footway Surface Preservation - Slurry Sealing	17/05/2022	31/05/2022	Completed
Aspen Close	Swanley	Sevenoaks	Footway Surface Preservation - Slurry Sealing	17/05/2022	31/05/2022	Completed
Nursery Close	Swanley	Sevenoaks	Footway Surface Preservation - Slurry Sealing	17/05/2022	31/05/2022	Completed
Cedar Close	Swanley	Sevenoaks	Footway Surface Preservation - Slurry Sealing	17/05/2022	31/05/2022	Completed
Crescent Gardens	Swanley	Sevenoaks	Footway Surface Preservation - Slurry Sealing	17/05/2022	31/05/2022	Completed
Pinks Hill	Swanley	Sevenoaks	Footway Asset Renewal	30/05/2022	19/08/2022	Completed
Holmesdale Road	South Darent	Sevenoaks	Road Asset Preservation – Ironworks	06/06/2022	09/06/2022	Completed
B2026 Hartfield Road	Cowden	Sevenoaks	Road Asset Renewal	13/06/2022	17/06/2022	Completed
Shrubbery Road	South Darent	Sevenoaks	Road Asset Preservation – Ironworks	14/06/2022	14/06/2022	Completed
B2026 Hartfield Road	Cowden	Sevenoaks	Road Asset Renewal	20/06/2022	24/06/2022	Completed
Bullfinch Close	Sevenoaks	Sevenoaks	Footway Asset Renewal	20/06/2022	12/08/2022	Completed
B2026 Hartfield Road	Cowden	Sevenoaks	Road Asset Renewal	27/06/2022	01/07/2022	Completed
Station Road	Edenbridge	Sevenoaks	Footway Asset Preservation - Slurry Sealing	01/07/2022	17/07/2022	Completed
Hilders Lane	Edenbridge	Sevenoaks	Road Asset Preservation - Surface Dressing	21/07/2022	21/07/2022	Completed



B2027 High Street	Leigh	Sevenoaks	Road Asset Preservation - Surface Dressing	21/07/2022	22/07/2022	Completed
Wickenden Road	Sevenoaks	Sevenoaks	Road Asset Renewal - Level Survey	27/07/2022	27/07/2022	Completed
Scabharbour Road	Leigh	Sevenoaks	Road Asset Preservation – Ironworks	01/08/2022	05/08/2022	Completed
Blackhall Lane	Sevenoaks	Sevenoaks	Road Asset Preservation - Micro Surfacing	03/08/2022	06/08/2022	Completed
London Road	Dunton Green	Sevenoaks	Road Asset Preservation – Ironworks	08/08/2022	10/08/2022	Completed
Weald Road	Sevenoaks	Sevenoaks	Road Asset Preservation – Ironworks	10/08/2022	13/08/2022	Completed
Station Road/Hogtrough Hill	Brasted	Sevenoaks	Road Asset Preservation – Ironworks	15/08/2022	16/08/2022	Completed
The Landway	Kemsing	Sevenoaks	Road Asset Preservation – Ironworks	16/08/2022	17/08/2022	Completed
Nunnery Lane	Penshurst	Sevenoaks	Road Asset Preservation – Ironworks	17/08/2022	18/08/2022	Completed
A225 High Street & A224 London Road	Sevenoaks	Sevenoaks	Road Surface Protection (Asphalt Preservation)	24/08/2022	25/08/2022	Completed
High Street & London Road	Sevenoaks	Sevenoaks	Road Asset Preservation - Road Markings Reinstatement	25/08/2022	26/08/2022	Completed
College Road	Hextable (Swanley)	Sevenoaks	Road Asset Preservation - Micro Surfacing	01/09/2022	03/09/2022	Completed
Eardley Road	Sevenoaks	Sevenoaks	Road Asset Renewal	03/10/2022	07/10/2022	Completed
A225 Tonbridge Road	Sevenoaks	Sevenoaks	Footway Asset Preservation - Slurry Sealing	18/10/2022	28/10/2022	Completed
Leechcroft Avenue	Sevenoaks	Sevenoaks	Footway Asset Renewal	14/11/2022	06/01/2023	
Maidstone Road	Swanley	Sevenoaks	Road Asset Renewal	15/11/2022	19/11/2022	Completed
Ash Road	New Ash Green	Sevenoaks	Road Asset Renewal	17/11/2022	23/11/2022	Completed
College Road	Hextable (Swanley)	Sevenoaks	Road Asset Preservation – Ironworks	21/11/2022	30/11/2022	

Blackhall Lane	Sevenoaks	Sevenoaks	Road Asset Preservation – Ironworks	29/11/2022	07/12/2022	
Maidstone Road	Swanley	Sevenoaks	Road Asset Renewal	02/12/2022	07/12/2022	
Blackhall Lane	Sevenoaks	Sevenoaks	Road Asset Preservation - Cats Eyes Replacement	16/12/2022	17/12/2022	
London Road	Dunton Green	Sevenoaks	Road Asset Preservation - Cats Eyes Replacement	16/12/2022	17/12/2022	
Old London Road	Knockholt	Sevenoaks	Road Asset Preservation - Cats Eyes Replacement	19/12/2022	20/12/2022	
Weald Road	Sevenoaks	Sevenoaks	Road Asset Preservation - Cats Eyes Replacement	19/12/2022	20/12/2022	
Top Dartford Road	Hextable (Swanley)	Sevenoaks	Road Asset Renewal	01/02/2023	15/02/2023	
Ash Road	Hartley, Sevenoaks	Sevenoaks	Road Asset Renewal	14/02/2023	15/03/2023	
A25 Maidstone Road	Seal	Sevenoaks	Road Asset Renewal	TBC	TBC	
Main Road		Sevenoaks	Road Asset Renewal	TBC	TBC	
Station Road	Edenbridge	Sevenoaks	Footway Asset Preservation	TBC	TBC	
Tudor Drive	Sevenoaks	Sevenoaks	Footway Asset Renewal	TBC	TBC	

# Swale

## Road and Footway Asset Team Programme 2022-2023

Please note: The dates below are subject to change at short notice due to weather conditions and unforeseen circumstances. Please see One.Network for the latest information

Road Name	Parish	District	Description of Works	Start Date	Finish Date	Work Status
A257 Stone Street	Faversham	Swale	Road Asset Renewal	01/06/2022	08/06/2022	Completed
Sheppey Way	Queenborough	Swale	Road Asset Preservation - Micro Surfacing	06/06/2022	12/06/2022	Completed
B2008 Minster Road	Minster	Swale	Road Asset Renewal	08/06/2022	21/06/2022	Completed
Staple Street	Boughton under Blean	Swale	Road Asset Preservation - Surface Dressing	04/07/2022	04/07/2022	Completed
High Street	Sittingbourne	Swale	Road Asset Renewal	13/07/2022	14/07/2022	Completed
Chequers Road	Minster	Swale	Road Asset Preservation - Micro Surfacing	11/08/2022	15/08/2022	Completed
Chalkwell Road	Sittingbourne	Swale	Road Asset Preservation - Micro Surfacing	15/08/2022	17/08/2022	Completed
A2 London Road	Tonge	Swale	Road Asset Renewal	15/08/2022	20/08/2022	Completed
The Street	Lower Halstow	Swale	Road Asset Preservation - Micro Surfacing	31/08/2022	02/09/2022	Completed
Frensham Close	Sittingbourne	Swale	Footway Asset Renewal	12/09/2022	21/11/2022	Completed
A2 Boyces Hill	Newington	Swale	Road Asset Renewal - IronGuard Remedial	03/10/2022	03/10/2022	Completed
Borden Lane	Sittingbourne	Swale	Road Asset Renewal	15/12/2022	22/12/2022	
A2 Canterbury Road	Faversham	Swale	Footway Surface Preservation - Slurry Sealing	TBC	TBC	
Minster Road	Minster-on-Sea	Swale	Footway Preservation - Slurry	TBC	TBC	
Borden Lane (incl The Street)	Borden	Swale	Road Asset Renewal	TBC	TBC	

A2 Keycol Hill	Bobbing	Swale	Road Asset Renewal	TBC	TBC	
A249 Key Street - Phase 2 West	Sittingbourne	Swale	Road Asset Renewal	TBC	TBC	
A249 Key Street - Phase 1 East	Sittingbourne	Swale	Road Asset Renewal	TBC	TBC	
Bull Lane	Newington	Swale	Footway Asset Renewal	TBC	TBC	
London Road	Sittingbourne	Swale	Footway Preservation - Slurry	TBC	TBC	
Canterbury Road	Faversham	Swale	Road Asset Renewal - Ironwork Remedial	TBC	TBC	

# Thanet

## Road and Footway Asset Team Programme 2022-2023

Please note: The dates below are subject to change at short notice due to weather conditions and unforeseen circumstances. Please see One.Network for the latest

Road Name	Parish	District	Description of Works	Start Date	Finish Date	Work Status
Northdown Park Road	Margate	Thanet	Road Asset Preservation - Micro Surfacing	28/03/2022	29/03/2022	Completed
Bradstow Way	Broadstairs	Thanet	Road Asset Preservation - Micro Surfacing	28/03/2022	29/03/2022	Completed
A256 Sandwich Road	Ramsgate	Thanet	Road Asset Preservation - Micro Surfacing	30/03/2022	06/04/2022	Completed
Dane Court Road	Broadstairs	Thanet	Road Asset Renewal	24/05/2022	28/05/2022	Completed
A255 Ramsgate Road	Broadstairs	Thanet	Road Asset Renewal	30/05/2022	01/06/2022	Completed
A28 Canterbury Road	St Nicholas at Wade	Thanet	Road Asset Preservation - Surface Dressing	23/07/2022	23/07/2022	Completed
A255 High Street	Ramsgate	Thanet	Road Asset Renewal	11/08/2022	17/08/2022	Completed
Queen Elizabeth Avenue	Margate	Thanet	Road Asset Preservation - Micro Surfacing	18/08/2022	19/08/2022	Completed
Northwood Road	Ramsgate	Thanet	Road Asset Renewal	19/08/2022	27/08/2022	Completed
Chilton Lane	Ramsgate	Thanet	Road Asset Preservation - Micro Surfacing	19/08/2022	20/08/2022	Completed
Victoria Road	Ramsgate	Thanet	Road Asset Preservation - Micro Surfacing	05/09/2022	06/09/2022	Completed
B2055 Hawley Street & Trinity Hill	Margate	Thanet	Road Asset Renewal	27/09/2022	30/09/2022	Completed
A256 Westwood Road	Broadstairs/St Peters	Thanet	Road Asset Renewal	29/09/2022	04/10/2022	Completed

Barrows Close	Birchington	Thanet	Footway Surface Preservation - Slurry Sealing	03/10/2022	07/10/2022	Completed
Mellanby Close	Birchington	Thanet	Footway Surface Preservation - Slurry Sealing	03/10/2022	07/10/2022	Completed
Norrie Road	Birchington	Thanet	Footway Surface Preservation - Slurry Sealing	03/10/2022	07/10/2022	Completed
Phillips Road	Birchington	Thanet	Footway Surface Preservation - Slurry Sealing	03/10/2022	07/10/2022	Completed
Sewell Close	Birchington	Thanet	Footway Surface Preservation - Slurry Sealing	03/10/2022	07/10/2022	Completed
Surrey Road	Cliftonville, Margate	Thanet	Footway Asset Renewal	21/11/2022	13/01/2023	
Manor Road	St Nicholas at Wade, Birchington	Thanet	Road Asset Renewal	10/01/2023	14/01/2023	
Shottendane Road	Birchington	Thanet	Road Asset Renewal	16/01/2023	24/01/2023	
A28 Canterbury Road	Westgate On Sea	Thanet	Footway Asset Renewal	TBC	TBC	
B2052 College Road	Margate	Thanet	Footway Asset Renewal	TBC	TBC	

# Tonbridge & Malling

## Road and Footway Asset Team Programme 2022-2023

Please note: The dates below are subject to change at short notice due to weather conditions and unforeseen circumstances. Please see One.Network for the latest information

Road Name	Parish	District	Description of Works	Start Date	Finish Date	Work Status
A228 Sevenmile Lane	East Peckham / Nettlestead	Tonbridge & Malling	Road Asset Preservation – Ironworks	30/04/2022	01/05/2022	Completed
St. Benedict Road	Snodland	Tonbridge & Malling	Road Asset Preservation - Speed Cushion Replacement	04/05/2022	06/05/2022	Completed
Ashley Road	Hildenborough	Tonbridge & Malling	Footway Asset Preservation - Slurry	23/05/2022	17/06/2022	Completed
Bramble Close	Hildenborough	Tonbridge & Malling	Footway Asset Preservation - Slurry	23/05/2022	17/06/2022	Completed
Brookmead	Hildenborough	Tonbridge & Malling	Footway Asset Preservation - Slurry	23/05/2022	17/06/2022	Completed
Byrneside	Hildenborough	Tonbridge & Malling	Footway Asset Preservation - Slurry	23/05/2022	17/06/2022	Completed
Copse Road	Hildenborough	Tonbridge & Malling	Footway Asset Preservation - Slurry	23/05/2022	17/06/2022	Completed
Elm Grove	Hildenborough	Tonbridge & Malling	Footway Asset Preservation - Slurry	23/05/2022	17/06/2022	Completed
Leybank	Hildenborough	Tonbridge & Malling	Footway Asset Preservation - Slurry	23/05/2022	17/06/2022	Completed
Meadway	Hildenborough	Tonbridge & Malling	Footway Asset Preservation - Slurry	23/05/2022	17/06/2022	Completed
Wealden Close	Hildenborough	Tonbridge & Malling	Footway Asset Preservation - Slurry	23/05/2022	17/06/2022	Completed

A227 Bates Hill	Ightham	Tonbridge & Malling	Road Asset Renewal	17/06/2022	29/06/2022	Completed
Trottiscliffe Road	Trottiscliffe	Tonbridge & Malling	Road Asset Preservation - Carriageway Joint Sealing	20/06/2022	22/06/2022	Completed
London Road	Hildenborough	Tonbridge & Malling	Footway Asset Preservation - Slurry	27/06/2022	14/07/2022	Completed
A228 Ashton Way	West Malling	Tonbridge & Malling	Road Asset Renewal	27/06/2022	14/07/2022	Completed
Foxbush	Hildenborough	Tonbridge & Malling	Footway Asset Preservation - Slurry	05/07/2022	06/07/2022	Completed
Old Hadlow Road	Tonbridge	Tonbridge & Malling	Road Asset Preservation - Micro Surfacing	12/07/2022	15/07/2022	Completed
A228 Leybourne Bypass	Leybourne	Tonbridge & Malling	Road Asset Renewal	14/07/2022	30/07/2022	Completed
Long Mill Lane	Platt	Tonbridge & Malling	Road Asset Preservation - Micro Surfacing	18/07/2022	20/07/2022	Completed
A20 London Road	Ryarsh	Tonbridge & Malling	Road Asset Preservation - Surface Dressing	19/07/2022	20/07/2022	Completed
A20 London Road	Wrotham	Tonbridge & Malling	Road Asset Preservation - Surface Dressing	20/07/2022	20/07/2022	Completed
White Horse Road	Birling	Tonbridge & Malling	Road Asset Preservation - Surface Dressing	20/07/2022	21/07/2022	Completed
Rochester Road	Burham	Tonbridge & Malling	Road Asset Preservation - Micro Surfacing	21/07/2022	23/07/2022	Completed
Station Road	Aylesford	Tonbridge & Malling	Road Asset Preservation - Micro Surfacing	24/07/2022	25/07/2022	Completed
Hall Road	Aylesford	Tonbridge & Malling	Road Asset Preservation - Micro Surfacing	25/07/2022	26/07/2022	Completed
A228 Ashton Way	West Malling	Tonbridge & Malling	Road Asset Preservation - Surface Dressing	25/07/2022	25/07/2022	Completed
Bell Lane	Ditton	Tonbridge & Malling	Road Asset Preservation - Micro Surfacing	27/07/2022	28/07/2022	Completed



Oak Drive	Ditton	Tonbridge & Malling	Road Asset Preservation - Micro Surfacing	27/07/2022	28/07/2022	Completed
New Hythe Lane	East Malling & Larkfield	Tonbridge & Malling	Road Asset Preservation - Micro Surfacing	28/07/2022	31/07/2022	Completed
Dry Hill Park Road	Tonbridge	Tonbridge & Malling	Footway Asset Preservation - Slurry	01/08/2022	19/08/2022	Completed
Dry Hill Park Crescent	Tonbridge	Tonbridge & Malling	Footway Asset Preservation - Slurry	01/08/2022	19/08/2022	Completed
Dry Hill Road	Tonbridge	Tonbridge & Malling	Footway Asset Preservation - Slurry	01/08/2022	19/08/2022	Completed
B245 London Road	Hildenborough	Tonbridge & Malling	Road Asset Preservation - Micro Surfacing	08/08/2022	10/08/2022	Completed
Priory Road	Tonbridge	Tonbridge & Malling	Footway Asset Preservation - Slurry	11/08/2022	22/08/2022	Completed
Roberts Road	Snodland	Tonbridge & Malling	Road Asset Preservation - Carriageway Surface Improvement (Concrete Rehabilitation)	15/08/2022	17/08/2022	Completed
A228 Leybourne Bypass	Leybourne	Tonbridge & Malling	Road Asset Renewal	22/08/2022	24/08/2022	Completed
Addington Lane	Trottscliffe	Tonbridge & Malling	Road Asset Preservation - Micro Surfacing	03/09/2022	07/09/2022	Completed
The Orpines	Wateringbury	Tonbridge & Malling	Road Asset Preservation - Road Surface Treatment	07/09/2022	08/09/2022	Completed
Foalhurst Close	Tonbridge	Tonbridge & Malling	Road Asset Preservation - Road Surface Treatment	08/09/2022	09/09/2022	Completed
A228 Castle Way - Phase 1 South	Leybourne	Tonbridge & Malling	Road Asset Renewal	12/09/2022	16/09/2022	Completed
A228 Castle Way - Phase 2 North	Leybourne	Tonbridge & Malling	Road Asset Renewal	16/09/2022	22/09/2022	Completed
Annetts Hall	Borough Green	Tonbridge & Malling	Footway Asset Preservation - Slurry	24/09/2022	26/09/2022	Completed

Wye Road	Borough Green	Tonbridge & Malling	Footway Asset Preservation - Slurry	24/09/2022	26/09/2022	Completed
Tolsey Mead	Borough Green	Tonbridge & Malling	Footway Asset Preservation - Slurry	24/09/2022	26/09/2022	Completed
Red Hill	Wateringbury	Tonbridge & Malling	Footway Asset Preservation - Slurry	07/10/2022	14/10/2022	Completed
A26 High Street	Hadlow	Tonbridge & Malling	Road Asset Renewal	21/10/2022	09/11/2022	Completed
Long Mill Lane - Phase 1	Platt	Tonbridge & Malling	Road Asset Preservation - Refurbishment Works	07/11/2022	25/11/2022	Completed
A228 Castle Way	Leybourne	Tonbridge & Malling	Road Asset Renewal	09/11/2022	11/11/2022	Completed
Long Mill Lane - Phase 2	Platt	Tonbridge & Malling	Road Asset Preservation - Refurbishment Works	14/11/2022	25/11/2022	Completed
A228 Malling Road	Birling	Tonbridge & Malling	Road Asset Renewal	06/02/2023	14/02/2023	
High Street	Snodland	Tonbridge & Malling	Road Asset Renewal	11/02/2023	20/02/2023	
A26 Tonbridge Road - Phase 1 Western	Mereworth	Tonbridge & Malling	Road Asset Renewal	22/03/2023	01/04/2023	
A26 Tonbridge Road - Phase 2 Eastern	Mereworth	Tonbridge & Malling	Road Asset Renewal	24/03/2023	30/03/2023	
Sevenoaks Road/ Borough Green Road	Borough Green	Tonbridge & Malling	Footway Asset Preservation - Slurry	TBC	TBC	
Pout Road	Snodland	Tonbridge & Malling	Footway Asset Renewal	TBC	TBC	
Turner Road	Tonbridge	Tonbridge & Malling	Footway Asset Renewal	TBC	TBC	

# Tunbridge Wells

## Road and Footway Asset Team Programme 2022-2023

Please note: The dates below are subject to change at short notice due to weather conditions and unforeseen circumstances. Please see One.Network for the latest

Road Name	Parish	District	Description of Works	Start Date	Finish Date	Work Status
A229 Highgate Hill (246830)	Hawkhurst	Tunbridge Wells	Road Asset Renewal	02/03/2022	05/03/2022	Completed
A229 Horns Road - Phase 1	Hawkhurst	Tunbridge Wells	Road Asset Renewal	08/04/2022	09/04/2022	Completed
A229 Horns Road - Phase 2	Hawkhurst	Tunbridge Wells	Road Asset Renewal	11/04/2022	15/04/2022	Completed
Victoria Road	Tunbridge Wells	Tunbridge Wells	Road Asset Renewal	14/04/2022	28/04/2022	Completed
Upper Grosvenor Road - Phase 1	Tunbridge Wells	Tunbridge Wells	Road Asset Renewal	22/04/2022	26/04/2022	Completed
Upper Grosvenor Road - Phase 2	Tunbridge Wells	Tunbridge Wells	Road Asset Renewal	26/04/2022	04/05/2022	Completed
Upper Grosvenor Road - Phase 3	Tunbridge Wells	Tunbridge Wells	Road Asset Renewal	04/05/2022	11/05/2022	Completed
Spelmonden Road	Horsmonden	Tunbridge Wells	Road Asset Preservation - Retread	05/05/2022	16/05/2022	Completed
Upper Grosvenor Road - Phase 4	Tunbridge Wells	Tunbridge Wells	Road Asset Renewal	06/05/2022	14/05/2022	Completed
Iden Green Road	Benenden	Tunbridge Wells	Road Asset Preservation - Road Surface Improvement (HFS Renewal)	09/05/2022	10/05/2022	Completed
A267 Frant Road – Phase 1	Tunbridge Wells	Tunbridge Wells	Road Asset Renewal	09/05/2022	17/05/2022	Completed
Pearsons Green Road (Full)	Paddock Wood	Tunbridge Wells	Road Asset Preservation - Retread	16/05/2022	26/05/2022	Completed

A267 Frant Road – Phase 2	Tunbridge Wells	Tunbridge Wells	Road Asset Renewal	17/05/2022	25/05/2022	Completed
Neills Road	Lamberhurst	Tunbridge Wells	Road Asset Preservation - Retread	11/06/2022	12/06/2022	Completed
Free Heath Road	Lamberhurst	Tunbridge Wells	Road Asset Preservation - Retread	11/06/2022	12/06/2022	Completed
Maidstone Road	Matfield	Tunbridge Wells	Road Asset Preservation - Micro Surfacing	22/06/2022	24/06/2022	Completed
Horsmonden Road	Brenchley	Tunbridge Wells	Road Asset Preservation - Micro Surfacing	24/06/2022	28/06/2022	Completed
The Down	Lamberhurst	Tunbridge Wells	Road Asset Preservation - Micro Surfacing	29/06/2022	01/07/2022	Completed
Bretland Road	Rusthall	Tunbridge Wells	Footway Preservation - Slurry	01/07/2022	02/07/2022	Completed
Tristan Garden	Rusthall	Tunbridge Wells	Footway Preservation - Slurry	01/07/2022	02/07/2022	Completed
Crendon Park	Tunbridge Wells	Tunbridge Wells	Footway Preservation - Slurry	04/07/2022	05/07/2022	Completed
Major York's Road	Tunbridge Wells	Tunbridge Wells	Road Asset Preservation - Micro Surfacing	04/07/2022	05/07/2022	Completed
Western Road	St James'	Tunbridge Wells	Road Asset Preservation - Micro Surfacing	05/07/2022	06/07/2022	Completed
Prospect Road	Tunbridge Wells	Tunbridge Wells	Road Asset Preservation - Micro Surfacing	06/07/2022	07/07/2022	Completed
The Green & Speldhurst Road	Langton Green	Tunbridge Wells	Road Asset Preservation - Micro Surfacing	07/07/2022	09/07/2022	Completed
Cranbrook Road (Frittenden Road)	Frittenden	Tunbridge Wells	Road Asset Preservation - Micro Surfacing	09/07/2022	12/07/2022	Completed
Sandhurst Park	Tunbridge Wells	Tunbridge Wells	Footway Preservation - Slurry	16/07/2022	21/07/2022	Completed
Sandhurst Road	Tunbridge Wells	Tunbridge Wells	Footway Preservation - Slurry	18/07/2022	22/07/2022	Completed

Langton Road	Speldhurst	Tunbridge Wells	Road Asset Preservation - Surface Dressing	22/07/2022	22/07/2022	Completed
B2162 Horsmonden Road	Lamberhurst	Tunbridge Wells	Road Asset Preservation - Surface Dressing	22/07/2022	22/07/2022	Completed
A229 Hawkhurst Road	Cranbrook	Tunbridge Wells	Road Asset Preservation - Surface Dressing	22/07/2022	22/07/2022	Completed
High Brooms Road	Tunbridge Wells	Tunbridge Wells	Footway Asset Renewal	24/07/2022	29/08/2022	Completed
Dornden Drive	Langton Green	Tunbridge Wells	Footway Preservation - Slurry	25/07/2022	03/08/2022	Completed
Horsmonden Road	Lamberhurst	Tunbridge Wells	Road Asset Preservation - Lock Chip	27/07/2022	27/07/2022	Completed
B2169 Furnace Lane	Lamberhurst	Tunbridge Wells	Road Asset Renewal	08/08/2022	12/08/2022	Completed
A229 Cranbrook Road & Gill's Green	Hawkhurst	Tunbridge Wells	Road Asset Renewal	19/08/2022	24/08/2022	Completed
Penshurst Road and Speldhurst Hill	Speldhurst	Tunbridge Wells	Road Asset Preservation - Micro Surfacing	20/08/2022	21/08/2022	Completed
A274 Headcorn Road	Frittenden	Tunbridge Wells	Road Asset Renewal	24/08/2022	27/08/2022	Completed
Western Road	Tunbridge Wells	Tunbridge Wells	Road Asset Preservation - Micro Surfacing	06/09/2022	06/09/2022	Completed
Goudhurst Road	Cranbrook	Tunbridge Wells	Road Asset Renewal	18/10/2022	22/10/2022	Completed
Pearsons Green Road	Paddock Wood	Tunbridge Wells	Road Asset Renewal	28/10/2022	11/11/2022	Completed
B2162 Lamberhurst Road	Horsmonden	Tunbridge Wells	Road Asset Renewal	14/02/2023	28/02/2023	