

Phase 3C: Weeks 12 to 15

Key Activities:

* Continue paving work from Phase 3B





Stakeholder Interface

Seekers Sales / Lettings

2 metre footway maintained across junction

4 Lanes as permanent

Key:

-  Works Area
-  Pedestrian Route
-  Safety Zone
-  Doorway/Entrance

Traffic Management:

TM based on App 1/17, and Safety at Street Works and Road Works ACOP

- Offline works during rush hour
- Night time/off peak lane closures (Bishop's Way) for material distribution

Paving works at crossings undertaken at night to take advantage of low flows of pedestrian traffic